


Activity Name	Start	Finish	Noise	Critical	Comments	Comments and notes	2022		
							Feb	Mar	Apr
Wyman Infrastructure Upgrades Project									
MILESTONES	24-Aug-21 A	09-Jan-23							
LEVEL OF EFFORT BARS	29-Sep-21 A	09-Jan-23							
AGORA COORDINATION	15-Nov-21 A	11-Mar-22							
PRECON ACTIVITIES	20-Sep-21 A	29-Jul-22							
CRITICAL PRECON ACTIVITIES / ITEMS	28-Oct-21 A	07-Nov-22							
WET UTILITIES	20-Jan-22 A	22-Feb-22							
PROCURE BRICK/GRATES FOR NEW STRUCTURES	20-Jan-22 A	16-Feb-22		Critical					
PROCURE CONCRETE STRUCTURES	20-Jan-22 A	22-Feb-22		Critical					
PROCURE STORM PIPING	20-Jan-22 A	16-Feb-22		Critical					
FRAG: DTR - STORM CHANGES (FOR REVIEW ONLY)	14-Feb-22	18-Feb-22		Critical					
STRUCTURAL STEEL	01-Feb-22 A	15-Mar-22							
STRUCTURAL STEEL PROCUREMENT	01-Feb-22 A	15-Mar-22		Critical					
14A - ELEVATOR	28-Oct-21 A	07-Nov-22							
ELEVATOR DESTINATION DISPATCH	28-Oct-21 A	07-Nov-22		Critical					
ELEVATORS PROCUREMENT	18-Jan-22 A	15-Jul-22		Critical					
ELEC PANELS	31-Jan-22 A	02-May-22							
ELEC PANELS PROCUREMENT	31-Jan-22 A	02-May-22		Critical					
SWITCHGEAR	18-Jan-22 A	19-Jul-22							
FRAG: PROCURE SWITCHGEAR	18-Jan-22 A	08-Jul-22		Critical					
FRAG: PROCURE SWITCHBOARD	04-Feb-22 A	19-Jul-22		Critical					
CONSTRUCTION ACTIVITIES	07-Oct-21 A	21-Apr-22							
PHASE 1	16-Dec-21 A	21-Apr-22							
TRAILER DEMO	14-Feb-22	18-Feb-22							
REMOVE TRAILER COMPLEX / EXISTING FOUNDATIONS - REMAINING DUE TO WATER LINE & WALL	14-Feb-22	18-Feb-22	High		KEY DATE	SW COURTYARD			
SITE UTILITIES	16-Dec-21 A	18-Mar-22							
DRY UTILITIES	16-Dec-21 A	18-Mar-22							
ELECTRICAL DUCTBANK INSTALL (POWER & E-PWR)	16-Dec-21 A	25-Feb-22	Medium		KEY DATE	NORTH PARKING LOT, CANOPY DOORWAY, WG08, WG02, G79			
FIRE PUMP DUCTBANK INSTALL (NORTH VAULT SOUTH)	28-Feb-22	18-Mar-22	Medium		KEY DATE	WEST & SOUTH PARKING LOT			
WET UTILITIES	23-Feb-22	15-Mar-22							
STORM INSTALLATION	23-Feb-22	08-Mar-22	High			SW Courtyard			
REMOVE STORM & WATER LINES (ABANDONED)	09-Mar-22	15-Mar-22	High			SW COURTYARD			
BUILDING 3 WORK	28-Feb-22	10-Mar-22							
CORE DRILL/ PENETRATE EXTERIOR BUILDING 3 WALL / MOUNT PI	28-Feb-22	01-Mar-22	High		KEY DATE	BUILDING 3			
INSTALL OVERHEAD CONDUIT FOR GENERATOR	02-Mar-22	03-Mar-22	High		KEY DATE	BUILDING 3			
INSTALL FIRE PUMP AND E-ELEC CONDUITS TO E-GEN	04-Mar-22	10-Mar-22	High		KEY DATE	BUILDING 3			
MAIN ELEC ROOM	10-Jan-22 A	18-Mar-22							
FRAGNET: UTILITIES WAITING FOR JHU FOR DIRECTION ON HOW TO PROCEED -CAN START 3/1/22	10-Jan-22 A	28-Feb-22	N/A						
FRAGNET: REMOVE ABANDONED UTILITIES THROUGHOUT CORRIDOR & CORE SECTION	31-Jan-22 A	25-Feb-22	High						
DUCTBANK NEW MAIN ELEC ROOM TO EQUIP	04-Feb-22 A	04-Mar-22	High			WEST WING (GROUND, 1ST FLOOR)			
FRAGNET: REMOVE REMAINING UTILITIES AFTER JHU DIRECTION - CAN PROCEED 3/1/22	01-Mar-22	14-Mar-22	High			GROUND FLOOR CORE & WEST CORRIDOR, 182			
CONCRETE EQUIPMENT BASES MAIN ELEC ROOM	07-Mar-22	11-Mar-22	Medium						
LAYOUT/FORM/POUR MISC EQUIP HOUSEKEEPING PADS IN ELEC R	14-Mar-22	18-Mar-22	Medium						
PREP FOR TRANSFORMER ACCESS	14-Mar-22	15-Mar-22	Medium		KEY DATE	WG30			
GROUND FLOOR SLAB DEMO & UNDERGROUND WORK	28-Feb-22	22-Mar-22							
INSTALL OVERHEAD PATHWAY TO GROUND FLOOR ELEC ROOM & EMERG ELEC (PARTIAL)	28-Feb-22	08-Mar-22	High		KEY DATE	WG08, G79 COORIDOR			
INSTALL UNDERGROUND PLUMBING AT TOILET ROOM (OUTSIDE OF STAIR 3)	09-Mar-22	15-Mar-22	Medium						
UNDERGROUND PLUMBING INSPECTION (AREA OUTSIDE OF STAIR 3)	16-Mar-22	17-Mar-22	N/A						
POUR SOG (AREA OUTSIDE OF STAIR 3)	18-Mar-22	22-Mar-22	Medium						
CHW & HW PIPE RISERS	04-Feb-22 A	21-Apr-22							
LAYOUT NEW DUCTWORK & PIPING IN LOWER ATTIC	04-Feb-22 A	17-Feb-22	Low			LEVEL 7			
UTILITY RELOCATIONS IN ATTIC AREA / OUTAGES FOR RELOCATIONS (ATTIC EXISTING PIPING)	18-Feb-22	31-Mar-22	High			LEVEL 7			
CORE DRILL FOR CHW & HW PIPE RISERS	28-Feb-22	09-Mar-22	High						
INSTALL 8" CHW S/R RISERS	10-Mar-22	21-Apr-22	High						



Activity Name	Start	Finish	Noise	Critical	Comments	Comments and notes	2022		
							Feb	Mar	Apr
INSTALL 6" HWS/R	10-Mar-22	21-Apr-22	High						
PHASE 2	07-Oct-21 A	28-Mar-22							
DEMO SERVICE ELEV AND LOBBY TOILET ROOMS	24-Jan-22 A	25-Mar-22							
DEMO EXTERIOR WALL (GROUND THRU ATTIC)	24-Jan-22 A	25-Mar-22	High		KEY DATE	SW COURTYARD (G-L7), ELEVATOR CORE AREA GROUND THRU L7			
DEMO LOBBY TOILET ROOMS (ALL LEVELS GF-L7)	24-Jan-22 A	08-Mar-22	High		KEY DATE	CORE ELEVATOR AREAS (GROUND FLOOR THRU L7)			
FRAGNET: SANITARY PIPING REWORK IN CORE FOR LEVEL 2, 4, 5 AND 6 WEST BATHROOMS	03-Feb-22 A	04-Mar-22	Medium		KEY DATE	182 (SECURITY BREAK ROOM), 171D, 197, WG11			
CORE ADDITION STRUCTURE/CLOSE IN	07-Jan-22 A	16-Mar-22							
TEMPORARY BARRIER ENCLOSURES (ALL LEVELS GF-7)	07-Jan-22 A	16-Feb-22	Medium		KEY DATE	CORE AREA (ALL FLOORS)			
TEMPORARY STRUCTURAL BRACING - DESIGN, REVIEW INSTALL	10-Feb-22 A	16-Mar-22	High						
TEMPORARY AHU FOR WEST WING	07-Oct-21 A	18-Mar-22							
PROCURE TEMP AHU (EXTERIOR UNIT TO FEED WEST WING)	07-Oct-21 A	18-Mar-22	N/A						
SLATE ROOF/CUPOLA/BRICK POINT-UP & CLEAN	01-Mar-22	28-Mar-22							
PREP ATTIC FOR NEW DORMERS (POUR CONCRETE BASE/ROOFING)	01-Mar-22	14-Mar-22	High		KEY DATE	L7 ROOF ACCESS, LEVEL 6 NORTH & SOUTH			
INSTALL DORMER CFMS N&S WINGS	15-Mar-22	28-Mar-22	High		KEY DATE	L7 ROOF ACCESS, LEVEL 6 NORTH & SOUTH			
PHASE 3	06-Dec-21 A	23-Mar-22							
EXISTING BUILDING SPRINKLER REWORK	06-Dec-21 A	23-Mar-22							
GROUND FLOOR	03-Mar-22	23-Mar-22							
SPRINKLER REWORK - WEST WING - G	03-Mar-22	16-Mar-22	High		KEY DATE	WG25, WG19, WG13, WG11, WG50, WG05, WG41 D			
SPRINKLER REWORK - SOUTH WING - G	17-Mar-22	23-Mar-22	High		KEY DATE	G48A, G47, G42C			
ATTIC SPACE	06-Dec-21 A	24-Feb-22							
NORTH & SOUTH ATTIC - GYP BOARD	06-Dec-21 A	24-Feb-22	Low		KEY DATE	L7 LOBBY ACCESS TO ATTIC, LEVEL 7			
WEST ATTIC GYP BOARD	24-Jan-22 A	18-Feb-22	Medium		KEY DATE	LEVEL 2 WEST			

■ Noise - N/A ■ Noise - Loud
■ Noise - Low
■ Noise - Medium