



Lobby Renovation Phase Key Plan












Entry/Egress Notes:

- During Work Hours entry/egress will be through Phase 2 walkway and doorway.
- Off Hours: Temporary Protection will be installed so Middle Exterior Doorway with Card reader can be used and a pathway will be established to direct people to Phase 2 area.

Work Notes:


- Setup temporary protection around Phase 1 work area. Due to timing of work this will just be pedestal cones with caution tape.
- -Demo existing security desk (no guard desk during phased work)
- -Demo existing flooring & existing floor-boxes
- -New Vestibule walk off carpet to be installed
- -New main lobby tile and carpet installed per finish plans.
- -New electrical work completed (wall outlets)

Furniture is Owner Provided & Owner Installed and will be installed at a Future Date



<u>2</u> 2101






Lobby Renovation Phase 2 6/20/22 - 6/24/22







Lobby Renovation Phase 3 6/27/22 - 7/1/22











