



Early Learning Center Project Updates

September 29 - October 10, 2025

- Installation of steel supports
- Mobilization and layout for wood framing/sheathing
- Begin first floor wood framing/sheathing
- Form and pour concrete slab on grade
- Excavate soil from playground area and site
- Installation of new 12" water main
- CMU stair shafts and ground face installation below grade
- High noise impact (exterior construction activities)

September 15 - September 26, 2025

- Form and pour interior concrete footings
- Installation of foundation walls
- Form and pour concrete slab on grade
- Excavate soil from the playground area and site
- Installation of new 12" water main
- CMU stair shaft and ground face installation below grade
- High noise impact (exterior construction activities)

September 1 - September 12, 2025

- Form and pour interior concrete footings
- Installation of foundation walls
- Form and pour concrete slab on grade
- Excavate soil from the playground area and site
- Installation of new 12" water main
- CMU stair shaft and ground face installation below grade
- High noise impact (exterior construction activities)

August 18 - August 29, 2025

- Below slab utilities
- Installation of footer and foundation walls
- Excavate soil from the playground area and site
- Installation of new 12" water main
- Excavation for foundations
- Concrete and rebar installation for foundations
- Pouring concrete slab on grade
- High noise impact (exterior construction activities)