



Early Learning Center Project Updates

November 17 - November 28, 2025

- Form and pour concrete patios
- Continued framing and sheathing of the second floor
- Finalize roof truss installation
- Roof installation
- Start CMU installation
- Install Z-girts as preparation for cladding installation
- Soil excavation in the playground and general site areas
- Installation of a new 12" water main
- Storm drain connection work
- High noise impact (exterior construction activities)

November 3 - November 14, 2025

- Stair and canopy steel installation
- Continued framing and sheathing of the second floor
- Roof truss installation kickoff
- Soil excavation in the playground and general site areas
- Installation of a new 12" water main
- Storm drain connection work
- A crane on-site Mon, Nov. 3, Wed, Nov. 5, and potentially Thurs, Nov. 6 (no traffic disruptions expected)
- High noise impact (exterior construction activities)

October 20 - October 24, 2025

- Installation of steel supports
- Mobilization and layout for wood framing/sheathing
- Begin first floor wood framing/sheathing
- Excavate soil from the playground area and site
- Installation of new 12" water main
- High noise impact (exterior construction activities)

September 29 - October 10, 2025

- Installation of steel supports
- Mobilization and layout for wood framing/sheathing
- Begin first floor wood framing/sheathing
- Form and pour concrete slab on grade
- Excavate soil from playground area and site
- Installation of new 12" water main
- CMU stair shafts and ground face installation below grade
- High noise impact (exterior construction activities)