



Early Learning Center Project Updates

June 8 - June 19, 2026

- Completion of pervious paver installation
- Landscaping operations
- Work within the exterior play areas
- Moderate noise level

May 18 - May 29, 2026

- Parking lot, sidewalk, and patio installation
- Pervious paver installation
- Landscaping
- Exterior painting
- Ongoing interior mechanical, electrical, and plumbing work
- Installation of interior ceilings, doors, hardware, lighting, bathroom accessories, and wall finishes

May 4 - May 15, 2026

- Parking lot sidewalk and patio installation
- Pervious paver installation
- Landscaping
- Exterior painting
- Ongoing interior mechanical, electrical, and plumbing work
- Installation of interior ceilings, doors, hardware, lighting, bathroom accessories, and wall finishes
- High noise level due to exterior work, truck traffic, equipment use, and material deliveries

April 20 - May 1, 2026

- Play space tree installation (rescheduled) beginning the week of April 20
- Exterior painting
- Storm drain connection work
- Continued installation of roof coping, gutters, and downspouts
- Ongoing interior mechanical, electrical, and plumbing work
- Installation of interior ceilings, doors, hardware, lighting, bathroom accessories, and wall finishes
- High noise level due to exterior work, truck traffic, equipment use, and material deliveries

April 6 - April 17, 2026

- Play space tree installation is scheduled to begin the week of April 13 (rescheduled activity)
- Exterior painting will begin
- Storm drain connection work will be performed
- Installation of roof coping, gutters, and downspouts will continue
- Interior work will progress, including mechanical, electrical, and plumbing installations